

Capital Improvement Program FY 2026 Quarter Monitoring Report Activity Through June 30, 2026											
Priority	Project#	Project Name	Total Estimated Cost	Appropriation Thru FY 2026	Expenditures Life of Project	% of Appropriations Spent To Date	FY 2026 Workplan Schedule	Status Update	Target Completion Date	Revised Completion Date	Phase
3	73945	Sierra Madre Blvd. Median Enhancements	9,550,000	9,550,000	892,663	9%	Design and jurisdictional permitting will continue in FY 2026.	Design and environmental permits completed in the fourth quarter.	6/30/2026		Design
4	73937	Curb Ramp ADA Improvements Program FY 2022 - 2026	5,000,000	2,198,050	1,936,787	88%	Installation of curb ramps will continue in FY 2026.	Construction began in the fourth quarter.	6/30/2026		Ongoing
5	73949	Annual ADA Citywide Sidewalk Improvement Program FY 2026 - 2030	12,100,000	1,500,000	1,314,964	88%	Repair of sidewalks will continue in FY 2026.	FY 2026 Annual Sidewalk Repairs have been completed in the fourth quarter. Repair of sidewalks will continue in FY 2027.	6/30/2025		Construction
6	73324	Colorado Street Bridge Barrier Enhancements - Design Phase	2,874,000	2,874,000	1,475,508	51%	Design and environmental documentation will continue in FY 2026.	Further evaluation of concepts by Pasadena Heritage continued in the fourth quarter.	6/30/2028		Ongoing
7	73950	Miscellaneous Sidewalk Repair Program FY 2026 - 2030	1,000,000	706,678	239,368	34%	Sidewalk repairs will continue in FY 2026.	FY 2026 Miscellaneous Sidewalk Repairs have been completed in the fourth quarter. Repair of sidewalks will continue in FY 2027.	6/30/2025		Construction
8	73323	Holly Street Bridge - Seismic Retrofit	10,575,000	10,575,000	1,644,560	16%	Design will be completed in FY 2026.	Design completed in the fourth quarter. Construction anticipated to begin in FY 2027.	6/30/2027	6/1/2028	Design
9	73946	San Rafael Bridge Seismic Retrofit	10,546,067	1,861,149	186,701	10%	Design will begin in FY 2026.	Environmental Study began in the fourth quarter.	6/30/2025		Planning
10	73941	Guardrail Program FY 2023 - 2027	553,372	353,372	238,018	67%	This is a continuing program. Projects will be scheduled by City staff as repairs and/or replacements are identified.	Construction started in the fourth quarter.	6/30/2027		Construction
11	73947	Misc. Roadway Slope Improvements	3,500,000	200,000	1,639	1%	Geotechnical evaluation and design to address structural needs will continue in FY 2026.	No reportable activity in the fourth quarter.	6/30/2026		No Activity This Quarter
12	73943	Bridge Improvement Program FY 2024 - 2028	685,856	585,856	243,906	42%	Bridge inspections and improvements will continue in FY 2026.	Los Angeles County completed additional scope in the fourth quarter.	6/30/2028		Construction
Street Lighting											
1	74415	High Voltage Series Street Light Conversion - Phase I	5,494,000	4,435,000	4,298,797	97%	Construction will continue for the S-104 (Linda Vista Ave.) circuit in FY 2026.	High voltage series conversions and luminaire retrofits on circuit S104 Linda Vista Avenue was completed in the fourth quarter.	12/31/2027		Ongoing